










FREMDRIFTSPLAN HAUGENSTUA BORETTSLAG

ID	Aktivitetsnavn	Varighet	Start	Slutt	2016		2017		2018		2019					
					H1	H2	H1	H2	H1	H2	H1	H2				
1	Haugenstua Borettslag	822 dager	to 02.06.16	fr 20.12.19												
2	Oppstart	822 dager	to 02.06.16	fr 20.12.19												
3	Planlegging og rigging	25 dager	to 02.06.16	on 06.07.16												
4	kjellerstrek/ felleanlegg	27 dager	to 07.07.16	fr 02.09.16												
5	Totalt (882 bad)	770 dager	ma 05.09.16	fr 20.12.19												
6	Ole Brummsvei 16-12 (63 bad)	60 dager	ma 05.09.16	fr 25.11.16												
19	Ole Brummsvei 10-2 (105 bad)	107 dager	ma 07.11.16	fr 21.04.17												
40	Garver Ytterborgsvei 101-111 (126 bad)	127 dager	ma 03.04.17	fr 27.10.17												
65	Garver Ytterborgsvei 113-117 (63 bad)	79 dager	ma 09.10.17	fr 02.02.18												
78	Garver Ytterborgsvei 119-127 (105 bad)	93 dager	ma 15.01.18	fr 01.06.18												
79	Garver Ytterborgsvei 119 (21 bad)	30 dager	ma 15.01.18	fr 23.02.18												
80	7 bad	20 dager	ma 15.01.18	fr 09.02.18												
81	7 bad	20 dager	ma 22.01.18	fr 16.02.18												
82	7 bad	20 dager	ma 29.01.18	fr 23.02.18												
83	Garver Ytterborgsvei 121 (21 bad)	30 dager	ma 05.02.18	fr 16.03.18												
84	7 bad	20 dager	ma 05.02.18	fr 02.03.18												
85	7 bad	20 dager	ma 12.02.18	fr 09.03.18												
86	7 bad	20 dager	ma 19.02.18	fr 16.03.18												
87	Garver Ytterborgsvei 123 (21 bad)	32 dager	ma 26.02.18	fr 13.04.18												
88	7 bad	20 dager	ma 26.02.18	fr 23.03.18												
89	7 bad	22 dager	ma 05.03.18	fr 06.04.18												
90	7 bad	22 dager	ma 12.03.18	fr 13.04.18												
91	Garver Ytterborgsvei 125 (21 bad)	35 dager	ma 19.03.18	fr 11.05.18												
92	7 bad	22 dager	ma 19.03.18	fr 20.04.18												
93	7 bad	23 dager	ti 03.04.18	fr 04.05.18												
94	7 bad	23 dager	ma 09.04.18	fr 11.05.18												
95	Garver Ytterborgsvei 127 (21 bad)	31 dager	ma 16.04.18	fr 01.06.18												
96	7 bad	22 dager	ma 16.04.18	fr 18.05.18												
97	7 bad	21 dager	ma 23.04.18	fr 25.05.18												
98	7 bad	21 dager	ma 30.04.18	fr 01.06.18												
99	Garver Ytterborgsvei 129-139 (126 bad)	122 dager	ma 07.05.18	fr 16.11.18												
100	Garver Ytterborgsvei 129 (21 bad)	27 dager	ma 07.05.18	fr 15.06.18												
101	7 bad	22 dager	ma 07.05.18	fr 08.06.18												
102	7 bad	18 dager	ma 14.05.18	fr 08.06.18												
103	7 bad	19 dager	ti 22.05.18	fr 15.06.18												

Haugenstua Borettslag Rev 1:29.10.2017	Aktivitet		Milepæl		Eksterne aktiviteter	
	Deling		Sammendrag		Ekstern milepæl	
	Fremdrift		Prosjektsammendrag		Tidsfrist	


FREMDRIFTSPLAN HAUGENSTUA BORETTSLAG

ID	Aktivitetsnavn	Varighet	Start	Slutt	2016		2017		2018		2019	
					H1	H2	H1	H2	H1	H2	H1	H2
104	Garver Ytterborgsvei 131 (21 bad)	30 dager	ma 28.05.18	fr 06.07.18								
105	7 bad	20 dager	ma 28.05.18	fr 22.06.18								
106	7 bad	20 dager	ma 04.06.18	fr 29.06.18								
107	7 bad	20 dager	ma 11.06.18	fr 06.07.18								
108	Garver Ytterborgsvei 133 (21 bad)	30 dager	ma 06.08.18	fr 14.09.18								
109	7 bad	20 dager	ma 06.08.18	fr 31.08.18								
110	7 bad	20 dager	ma 13.08.18	fr 07.09.18								
111	7 bad	20 dager	ma 20.08.18	fr 14.09.18								
112	Garver Ytterborgsvei 135 (21 bad)	30 dager	ma 27.08.18	fr 05.10.18								
113	7 bad	20 dager	ma 27.08.18	fr 21.09.18								
114	7 bad	20 dager	ma 03.09.18	fr 28.09.18								
115	7 bad	20 dager	ma 10.09.18	fr 05.10.18								
116	Garver Ytterborgsvei 137 (21 bad)	30 dager	ma 17.09.18	fr 26.10.18								
117	7 bad	20 dager	ma 17.09.18	fr 12.10.18								
118	7 bad	20 dager	ma 24.09.18	fr 19.10.18								
119	7 bad	20 dager	ma 01.10.18	fr 26.10.18								
120	Garver Ytterborgsvei 139 (21 bad)	30 dager	ma 08.10.18	fr 16.11.18								
121	7 bad	20 dager	ma 08.10.18	fr 02.11.18								
122	7 bad	20 dager	ma 15.10.18	fr 09.11.18								
123	7 bad	20 dager	ma 22.10.18	fr 16.11.18								
124	Ole Brummsvei 44-40 (63 bad)	78 dager	ma 29.10.18	fr 22.02.19								
125	Ole Brummsvei 44 (21 bad)	30 dager	ma 29.10.18	fr 07.12.18								
126	7 bad	20 dager	ma 29.10.18	fr 23.11.18								
127	7 bad	20 dager	ma 05.11.18	fr 30.11.18								
128	7 bad	20 dager	ma 12.11.18	fr 07.12.18								
129	Ole Brummsvei 42 (21 bad)	48 dager	ma 19.11.18	fr 01.02.19								
130	7 bad	20 dager	ma 19.11.18	fr 14.12.18								
131	7 bad	20 dager	ma 26.11.18	fr 21.12.18								
132	7 bad	20 dager	ma 07.01.19	fr 01.02.19								
133	Ole Brummsvei 40 (21 bad)	30 dager	ma 14.01.19	fr 22.02.19								
134	7 bad	20 dager	ma 14.01.19	fr 08.02.19								
135	7 bad	20 dager	ma 21.01.19	fr 15.02.19								
136	7 bad	20 dager	ma 28.01.19	fr 22.02.19								
137	Ole Brummsvei 38-32 (84 bad)	79 dager	ma 04.02.19	fr 31.05.19								
138	Ole Brummsvei 38 (21 bad)	30 dager	ma 04.02.19	fr 15.03.19								

Haugenstua Borettslag Rev 1:29.10.2017	Aktivitet		Milepæl		Eksterne aktiviteter	
	Deling		Sammendrag		Ekstern milepæl	
	Fremdrift		Prosjektsammendrag		Tidsfrist	

FREMDRIFTSPLAN HAUGENSTUA BORETTSLAG









ID	Aktivitetsnavn	Varighet	Start	Slutt	2016		2017		2018		2019	
					H1	H2	H1	H2	H1	H2	H1	H2
139	7 bad	20 dager	ma 04.02.19	fr 01.03.19								
140	7 bad	20 dager	ma 11.02.19	fr 08.03.19								
141	7 bad	20 dager	ma 18.02.19	fr 15.03.19								
142	Ole Brummsvei 36 (21 bad)	30 dager	ma 25.02.19	fr 05.04.19								
143	7 bad	20 dager	ma 25.02.19	fr 22.03.19								
144	7 bad	20 dager	ma 04.03.19	fr 29.03.19								
145	7 bad	20 dager	ma 11.03.19	fr 05.04.19								
146	Ole Brummsvei 34 (21 bad)	31 dager	ma 18.03.19	fr 03.05.19								
147	7 bad	20 dager	ma 18.03.19	fr 12.04.19								
148	7 bad	22 dager	ma 25.03.19	fr 26.04.19								
149	7 bad	21 dager	ma 01.04.19	fr 03.05.19								
150	Ole Brummsvei 32 (21 bad)	34 dager	ma 08.04.19	fr 31.05.19								
151	7 bad	21 dager	ma 08.04.19	fr 10.05.19								
152	7 bad	22 dager	ti 23.04.19	fr 24.05.19								
153	7 bad	22 dager	ma 29.04.19	fr 31.05.19								
154	Ole Brummsvei 30-26 (63 bad)	77 dager	ma 06.05.19	fr 13.09.19								
155	Ole Brummsvei 30 (21 bad)	32 dager	ma 06.05.19	fr 21.06.19								
156	7 bad	23 dager	ma 06.05.19	fr 07.06.19								
157	7 bad	22 dager	ma 13.05.19	fr 14.06.19								
158	7 bad	23 dager	ma 20.05.19	fr 21.06.19								
159	Ole Brummsvei 28 (21 bad)	28 dager	ma 27.05.19	fr 05.07.19								
160	7 bad	23 dager	ma 27.05.19	fr 28.06.19								
161	7 bad	19 dager	ma 03.06.19	fr 28.06.19								
162	7 bad	19 dager	ti 11.06.19	fr 05.07.19								
163	Ole Brummsvei 26 (21 bad)	30 dager	ma 05.08.19	fr 13.09.19								
164	7 bad	20 dager	ma 05.08.19	fr 30.08.19								
165	7 bad	20 dager	ma 12.08.19	fr 06.09.19								
166	7 bad	20 dager	ma 19.08.19	fr 13.09.19								
167	Ole Brummsvei 24-18 (84 bad)	75 dager	ma 26.08.19	fr 06.12.19								
168	Ole Brummsvei 24 (21 bad)	30 dager	ma 26.08.19	fr 04.10.19								
169	7 bad	20 dager	ma 26.08.19	fr 20.09.19								
170	7 bad	20 dager	ma 02.09.19	fr 27.09.19								
171	7 bad	20 dager	ma 09.09.19	fr 04.10.19								
172	Ole Brummsvei 22 (21 bad)	30 dager	ma 16.09.19	fr 25.10.19								
173	7 bad	20 dager	ma 16.09.19	fr 11.10.19								



Haugenstua Borettslag Rev 1:29.10.2017	Aktivitet		Milepæl		Eksterne aktiviteter	
	Deling		Sammendrag		Ekstern milepæl	
	Fremdrift		Prosjektsammendrag		Tidsfrist	

FREMDRIFTSPLAN HAUGENSTUA BORETTSLAG

ID	Aktivitetsnavn	Varighet	Start	Slutt	2016		2017		2018		2019	
					H1	H2	H1	H2	H1	H2	H1	H2
174	7 bad	20 dager	ma 23.09.19	fr 18.10.19								
175	7 bad	20 dager	ma 30.09.19	fr 25.10.19								
176	Ole Brummsvei 20 (21 bad)	30 dager	ma 07.10.19	fr 15.11.19								
177	7 bad	20 dager	ma 07.10.19	fr 01.11.19								
178	7 bad	20 dager	ma 14.10.19	fr 08.11.19								
179	7 bad	20 dager	ma 21.10.19	fr 15.11.19								
180	Ole Brummsvei 18 (21 bad)	30 dager	ma 28.10.19	fr 06.12.19								
181	7 bad	20 dager	ma 28.10.19	fr 22.11.19								
182	7 bad	20 dager	ma 04.11.19	fr 29.11.19								
183	7 bad	20 dager	ma 11.11.19	fr 06.12.19								
184	Nedrigging	10 dager	ma 09.12.19	fr 20.12.19								

Haugenstua Borettslag Rev 1:29.10.2017	Aktivitet		Milepæl		Eksterne aktiviteter	
	Deling		Sammendrag		Ekstern milepæl	
	Fremdrift		Prosjektsammendrag		Tidsfrist	